

# CRPA / APCR

## REPORT FORM / FORMULAIRE DE RAPPORT

<b>To</b> <b>Destinataire</b>	CRPA Board members
<b>From</b> <b>Expéditeur</b>	Building Committee, Ad hoc
<b>Date</b>	June 23, 2022
<b>Subject</b> <b>Objet</b>	Committee Report to the CRPA AGM
<b>Presenters (if applicable)</b> <b>Présentateurs (le cas échéant)</b>	Don Moore
<b>Length of presentation (if applicable)</b> <b>Durée de l'exposé (le cas échéant)</b>	5 minutes
<b>Type</b>	<b>Public/Publique</b> <b>Private/à huis clos</b> <b>Public 2022 AGM</b>

### CURRENT STATUS / SITUATION ACTUELLE

- In November 2021, Moncton City Council approved the \$57.2 Million dollar project for Albert Street in Moncton and directed staff to issue a tender for the next steps of construction with construction set to begin on the prepared site in the Spring of 2022. The request for tender went out in December 2021 with anticipated review of returns in March 2022.
- In April 2022 Moncton City Council awarded the construction contract for the new police station to Pomerleau Inc. Construction began on the site in May 2022. A construction site supervisor has been hired on a contract assignment for the duration of the project and will be on-site to monitor construction.
- The estimated project completion date of spring 2024 has been adjusted due to the current market circumstances and global supply chain challenges which can result in delays, mostly related to materials and obtaining equipment. The estimated project completion date submitted by Pomerleau Inc. is now January 2025 with the goal of meeting a Fall 2024 construction completion.
- The City of Moncton has been successful at securing an additional \$1.5M construction grant along with an additional \$10M loan from Federation of Canadian Municipalities (FCM), bringing the total FCM funding awarded to \$4.5M in grants along with a \$30M loan.

Respectfully submitted,

Don Moore,  
Chairman of the Codiac Regional Policing Authority